


BRUHAT BANGALORE MAHANAGRA PALIKE


FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME


1	Name of Work	PACKAGE No-04 Construction of Classrooms to Govt PU College and providing grill fencing and Other developmental Works to ISRO layout Park, Vishweshwarayya park, Raj kumar Park, Sri Saibaba park Yelahanka Assembly Constituency Under AmruthaNagarothana Grants
2	Estimate cost / Amount	Rs..950.00 Lakhs
3	Name of Contractor	Sri.B.B.Umesha
4	Amount of Contract	Rs.8,81,41,302.00
5	Agreement No	14/2022-23, Dated: 02-09-2022
6	No. and date under which the work order has been issued	000025/22-23 Dated: 03-09-2022
7	Time limit originally fixed for completion	09 Months (upto 02-06-2023)
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
	Extension granted if any:	
10	1. From	-
	2. To	-
11	Work carriedout by the contractor during the original period stipulated in contract	Rs.70462171.00
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.70462171.00
14	Time now applied for	upto 31-03-2024
15	Date of recommending time limit applied	From 03-06-2023 to 31-03-2024
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.17679131.00

18	Probable time required for completion of remaining work	31-03-2024
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Identify the place for fixing sculpture and murals. Hence EOT may be accorded till 31-03-2024 without levying penalty for the contractor.
22	Recommendation of Executive Engineer	Work delayed due to Identify the place for fixing sculpture and murals. Hence EOT may be accorded till 31-03-2024 without levying penalty for the contractor.


Assistant / Junior Engineer
Project Division, BBMP


Asst Executive Engineer
Project Division, BBMP


Executive Engineer, Project Division
Yelahanka Zone, BBMP


Chief Engineer
Yelahanka Zone, BBMP

ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ